

July 2014

Correspondence to the Morgan Construction Company

E. H. Fors

Follow this and additional works at: <https://digitalcommons.wpi.edu/ms077morgan-docs>

Recommended Citation

Fors, E. H., "Correspondence to the Morgan Construction Company" (2014). *Morgan Documents*. 140.
<https://digitalcommons.wpi.edu/ms077morgan-docs/140>

This Article is brought to you for free and open access by the Morgan Construction Company records at Digital WPI. It has been accepted for inclusion in Morgan Documents by an authorized administrator of Digital WPI. For more information, please contact digitalwpi@wpi.edu.

INTL FR Sheffield via WU Cables

27 July 1940 4:57 P

MORGAN-WORCESTER

For three strand rolling prefer 180 degree repeater because Columbia forward running repeater difficult to control during periods of uneven loops owing confined looping floor space especially when middle strand misbehaves Columbia have to be altered at finishing mill end to make it work at all and to prevent front ends from jumping into wrong groove forward running repeater works best when limited to two strand.

(W)

FORS